

FORTNIGHT PLAN FOR OPD BLOCK

Sl.No	Activity	August'18		September'18		October'18		November'18		December'18		January'19		February'19		March'19		
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	
1	Backfilling (Planned) Backfilling (Achieved)	0%	100%															
2	Casting of slab and beams -GF (Planned) Casting of slab and beams -GF (Achieved)			40%	60%													
3	Casting of slab and beams -FF (Planned) Casting of slab and beams -FF (Achieved)				30%	70%												
4	Casting of slab and beams -SF (Planned) Casting of slab and beams -SF (Achieved)					30%	70%											
5	Finishing Works-(Planned) Finishing Works-(Achieved)					10%	10%	10%	10%	10%	10%	15%	15%	15%	15%			
6	MEP Works-(Planned) MEP Works-(Achieved)							5%	5%	5%	5%	15%	15%	15%	20%	20%	10%	10%

FORTNIGHT PLAN FOR AYUSH BLOCK

S.no	Activity	August'18		September'18		October'18		November'18		December'18		January'18		February'18		March'18	
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2
1	Backfilling (Planned) Backfilling (Achieved)	0%	100%														
2	Casting of slab and beams -GF (Planned) Casting of slab and beams -GF (Achieved)			40%	60%												
3	Casting of slab and beams -FF (Planned) Casting of slab and beams -FF (Achieved)				20%	80%											
4	Finishing Works-(Planned) Finishing Works-(Achieved)					5%	10%	10%	10%	10%	10%	10%	20%	20%	20%		
5	MEP Works-(Planned) MEP Works-(Achieved)							5%	5%	5%	5%	15%	15%	20%	20%	10%	10%