

FORTNIGHT PLAN FOR HOSPITAL BLOCK, AIIMS-RAEBARELI

S.No	Activity	August'18		September'18		October'18		November'18		December'18		January'19		February'19		Ma
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1
1	Backfilling (Planned) Backfilling (Achieved)															
2	Casting of slab and beams -GF LVL SLAB (Planned) Casting of slab and beams -GF LVL SLAB (Achieved)			20%	40%	40%										
3	Casting of slab and beams -1ST FLOOR LVL SLAB (Planned) Casting of slab and beams -1ST FLOOR LVL SLAB (Achieved)									20%						
4	Casting of slab and beams -2ND FLOOR LVL SLAB (Planned) Casting of slab and beams -2ND FLOOR LVL SLAB (Achieved)										20%	40%	40%			
5	Casting of slab and beams -3RD FLOOR LVL SLAB (Planned) Casting of slab and beams -3RD FLOOR LVL SLAB (Achieved)												20%	40%	40%	
6	Casting of slab and beams -4th FLOOR LVL SLAB (Planned) Casting of slab and beams -4th FLOOR LVL SLAB (Achieved)															20%
7	Finishing Works-(Planned) Finishing Works-(Achieved)							4%	4%	4%	4%	4%	4%	4%	4%	4%
8	MEP Works-(Planned) MEP Works-(Achieved)							4%	4%	4%	4%	4%	4%	4%	4%	4%

FORTNIGHT PLAN FOR MEDICAL COLLEGE BLOCK, AIIMS-RAEBARELI

S.no	Activity	August'18		September'18		October'18		November'18		December'18		January'18		February'18		Ma
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1
1	Backfilling (Planned) Backfilling (Achieved)		10%		40%		50%									
2	Casting of slab and beams -1ST FLOOR LVL SLAB (Planned) Casting of slab and beams -1ST FLOOR LVL SLAB (Achieved)					20%		40%	40%							
3	Casting of slab and beams -2ND FLOOR LVL SLAB (Planned) Casting of slab and beams -2ND FLOOR LVL SLAB (Achieved)								20%	40%	40%					
4	Casting of slab and beams -3RD FLOOR LVL SLAB (Planned) Casting of slab and beams -3RD FLOOR LVL SLAB (Achieved)											30%	40%	30%		
5	Casting of slab and beams -4th FLOOR LVL SLAB (Planned) Casting of slab and beams -4th FLOOR LVL SLAB (Achieved)													30%	30%	40%
6	Finishing Works-(Planned) Finishing Works-(Achieved)													10%	10%	10%
7	MEP Works-(Planned) MEP Works-(Achieved)													10%	10%	10%